

Appendix III. WSDOT Dedicated Funding Project Scoping Progress Report

PI	RoadName	MillPost	SiteID	WRIA	Stream/ Tributary	Biological Scoping Status	Engineering Scoping Status	Design Option 1	Cost Estimate (Option 1)	Design Option 2	Cost Estimate (Option 2)	Date On Site Meeting	WSDOT Approved (yes/ no)	Project Scoping Status	Repair Year	Survey Type	Rearing Area (m ²)
WSDOT Northwest Region																	
28.66	I-5	256.28	990022	01.0553	Baker Cr to Squalicum Cr	Done	Done	Replacement	\$1,500,000					Const/T6	2010	FS	29,032
25.69	I-5 NB on ramp	256.00	992003	01.0553	Baker Cr to Squalicum Cr	Done	Done	Replacement						Const/T6	2010	FS	11,892
24.61	SR 509	20.35	990115	09.0377	Des Moines Cr to Puget Sound	Done	Done	Bridge	\$3,400,000					Const/Oth	2006	FS	10,231
9.74	SR 530	42.99	990151	05	Fordson Cr to NF Sillagumish R	Pending	Pending							Scope/PS		FS	368
16.63	SR 542	32.00	990187	01.0463	Hedrick Cr to Nooksack R	Done	Done	Bridge	\$2,700,000					Const/T6	2014	FS	576
31.43	SR 548	4.67	990429	01.0089	Terrill Cr to Birch Bay	Pending	Done	Retrofit	\$50,000					Scope		FS	52,518
31.55	SR 532	9.75	990624	05.0065	Unnamed to Pithuck Cr	Done	Done	Retrofit	\$143,000					Const/T6	2008	FS	8,657
	SR 530	26.70	990631	05.0147	Unnamed to Traflet Cr	Pending								Scope/PS		TD	
14.38	SR 530	31.01	990644	05	Unnamed to NF Sillagumish R	Pending	Pending							Scope		ETD	285
	SR 522	6.63	990655	08.0056	Unnamed to Lk Washington	Pending	Pending							Scope		TD	
58.09	I-5	255.15	991036	01.0552	Squalicum Cr to Bellingham Bay	Pending								Scope		FS	96,607
	SR 531	8.71	991059	07.0060	Unnamed to MF Quicceda Cr	Pending								Scope		TD	
	SR 20	112.90	991131	04	Unnamed to Skagit R	Pending								Scope		TD	
18.60	SR 530	24.65	991159	05.0137	Unnamed to Sillagumish R	Done	Pending	Bridge	\$3,415,060	Fishway	\$1,742,000			Const/T6	2012	FS	7,332
	SR 527	0.58	991187	08	Unnamed to Sammamish R	Pending	Pending							Scope/PS		TD	
	SR 9	66.85	991447	03	Unnamed to Samish R	Pending								Scope		TD	
	SR 9	67.33	991448	03.0078	Unnamed to Samish R	Pending								Scope		TD	
21.37	SR 542	24.90	991621	01.0407	High Cr to Kendall Cr	Done	Done	Retrofit	\$222,000					Const/T6	2006	FS	10,279
13.41	SR 542	2.40	991803	01.0560	Troad Lk Cr to Squalicum Cr	Done	Done	Replacement	\$345,000					Const/T6	2006	FS	3,204
	SR 900	15.86	991842	08.0251A	Green Cr to May Cr	Pending	Pending							Scope/PS		TD	
30.43	I-90	13.83	992798	08.0162	Lewis Cr to Lk Sammamish	Done	Done	Retrofit	\$3,500,000					Const/T6	2014	FS	6,663
58.42	I-5	182.73	993090	08.0059	Swamp Cr to Sammamish R	Done	Done	Retrofit	\$800,000					Const/T6	2008	FS	55,006
13.80	SR 524	6.95	993100	08	Martha Cr to Swamp Cr	Done	Done	Replacement	\$250,000					Const/T6	2014	FS	1,403
	US 2	45.47	995000	07.1298	Unnamed to SF Skykomish R	Pending								Scope/PS		TD	
	US 2	49.87	995021	07	Unnamed to SF Skykomish R	Pending								Scope		TD	
	SR 169 ROW	18.06	996514	08	Unnamed to Cedar R	Pending								Scope	2012	TD	
	SR 908	5.69	996887	08.0104	Unnamed to Sammamish R	Pending	Pending							Scope		TD	
	SR 542	6.55	01.0228 4.80	01.0228	Anderson Cr to Nooksack R	Pending	Done	Bridge	\$3,302,000					Scope/PS		LME	

Appendix III. WSDOT Dedicated Funding Project Scoping Progress Report

PI	RoadName	MPilePost	SiteID	WRIA	Stream/ Tributary	Biological Scoping Status	Engineering Scoping Status	Design Option 1	Cost Estimate (Option 1)	Design Option 2	Cost Estimate (Option 2)	Date On Site Meeting	WSDOT Approved (yes/ no)	Project Scoping Status	Repair Year	Survey Type	Rearing Area (m ²)
I-5		219.41	03.0181	0.50	Fisher Cr to Carpenter Cr	Pending	Pending							Scope/PS		LME	
24.76	SR 92	1.93	07.0148	1.30	Catherine Cr to Stevens Cr	Done	Done	Retrofit	\$208,000					Const/T6	2005	FS	99,551
	US 2	23.08	07.0939	0.40	Wagley's Cr to Skokomish R	Pending	Pending							Scope/PS		LME	
61.62	I-405	29.75	08.0059	7.00	Swamp Cr to Sammamish R	Done	Done	Retrofit	\$266,000					Const/T6	2007	FS	74,398
0.00	I-90	18.83	08.0183	1.60	EF Issaquah Cr to Issaquah Cr	Done	Done	Replacement	\$919,100	Retrofit	\$205,703			Scope		LME	
32.09	SR 96	0.47	102 N183		North Cr to Sammamish R	Pending	Pending							Scope		FS	4,502
21.31	SR 99	54.23	102 N182		North Cr to Sammamish R	Pending	Pending							Scope		FS	2,313
	SR 20	105.42	CD18		Backus Cr to Skagit R	Pending	Pending							Scope		TD	
	SR 20	116.25	DM7	04	Unnamed to Skagit R	Pending	Pending							Scope		TD	
20.58	I-5	245.76	FR75	03.0042	Unnamed to Lake Cr	Pending	Pending							Scope		FS	3,987
WSDOT North Central Region																	
43.61	SR 20	205.84	980114	48.0307	Beaver Cr to Methow R	Done	Done	Replacement	\$822,000					Const/T6	2006	FS	105,061
19.05	SR 20	206.85	980124	48.0309	Frazer Cr to Beaver Cr	Done	Done	Replacement						Const/T6	2006	FS	11,267
19.09	US 2	70.21	990282	45.0956	Mill Cr to Nason Cr	Done	Done	Replacement	\$1,065,000					Const/T6	2006	FS	29,203
	US 97	235.30	997566	47	Beebe Cr to Columbia R	Pending	Pending							Scope			
WSDOT Olympic Region																	
SR 106		6.85	990008	14	Big Bend Cr to Hood Canal	Pending	Pending							Scope		TD	
SR 16		28.10	990017	15.0211	Anderson Cr to Sinclair Inlet									Scope		TD	
30.70	US 101	102.14	990032	22.0059	Unnamed to SB Big Cr	Done	Done	Replacement	\$249,000					Scope		FS	19,327
	US 101	164.86	990069	20.0570	Cedar Cr to Pacific Ocean	Pending	Pending							Scope/PS		TD	
30.90	US 101	271.98	990075	17.0278	Chicken Coop Cr to Sequim Bay	Done	Done	Replacement	\$764,000					Const/T6	2008	FS	5,607
15.67	US 101	277.90	990090	17.0270	Contractors Cr to Discovery Bay	Pending	Pending							Scope		FS	3,597
	SR 112	57.61	990092	19.0001	Coville Cr to Strait of Juan de Fuca	Pending	Pending							Scope		TD	
27.97	SR 307	0.49	990123	15.0285	Dogfish Cr to Liberty Bay	Done	Done	Replacement	\$292,984					Scope		FS	6,798
	US 101	244.00	990128	16.0265	Dry Cr to Strait of Juan de Fuca	Pending	Pending							Scope		TD	
52.71	SR 8	6.30	990133	22.0503A	EF Wildcat Cr to Wildcat Cr	Done	Done	Retrofit	\$90,000					Scope		FS	70,277
	SR 109	28.10	990138	21.0761	Elk Cr to Pacific Ocean	Pending	Pending							Scope		TD	
	SR 112	48.49	990144	19.0026	Field Cr to Strait of Juan de Fuca	Pending	Pending	Retrofit						Scope	2001	TD	
	US 101	147.49	990148	21.0018	Fisher Cr to Queets R	Pending	Pending							Scope		TD	

May 2006

Appendix III. WSDOT Dedicated Funding Project Scoping Progress Report

PI	RoadName	MPilePost	StileID	WRIA	Stream/ Tributary	Biological Scoping Status	Engineering Scoping Status	Design Option 1	Cost Estimate (Option 1)	Design Option 2	Cost Estimate (Option 2)	Date On Site Meeting	WSDOT Approved (yes/ no)	Project Scoping Status	Repair Year	Survey Type	Rearing Area (m ²)
25.68	US 101	146.85	990178	21.0134	Harlow Cr to Queets R	Done	Done	Bridge	\$9,394,000					Scope		FS	16,925
28.26	I-5	105.85	990199	13.0026	Indian Cr to Moxie Cr	Done	Done	Replacement	\$1,100,000					Const/T6	2014	FS	18,204
20.74	SR 112	33.21	990214	19.0109	Joe Cr to Strait of Juan de Fuca	Done	Done	Replacement/ SS	\$822,630					Const/Yes		FS	9,506
28.17	US 101	267.18	990219	17.0301	Johnson Cr to Port Williams	Done	Done	Fishway	\$71,803					Scope	1995	FS	4,180
	SR 308	0.94	990235	15.0280	Big Scandia Cr to Puget Sound	Pending								Scope			
21.14	US 101	250.50	990240	18.0232	Lees Cr to Strait of Juan de Fuca	Done	Done	Replacement	\$1,200,000					Const/T6	2008	FS	14,173
	US 101	292.52	990241	17.0077	Leland Cr to Little Quilicene R	Pending								Scope		TD	
	US 101	184.66	990269	20.0247	May Cr to Bogachiel R	Pending								Scope		TD	
	US 101	123.05	990276	21	Unnamed to McCalla Cr	Pending								Scope		TD	
	SR 7	41.17	990297	11.0018	Muck Cr to Nisqually R	Pending								Scope		TD	
20.43	SR 112	47.10	990304	19.0032	Nelson Cr to Lyre R	Done	Done	Replacement/ SS	\$670,000					Const/Yes		ETD	2,334
	SR 160	2.29	990366	15.0188	Salmonberry Cr to Long Lk	Pending								Scope	2006	TD	
13.37	SR 3	58.49	990395	15.0364	Spring Cr to Hood Canal	Done	Done	Retrofit	\$793,000					Scope	TP2009?	TD	
	I-5	110.14	990487	13.0006	Woodland Cr to Puget Sound	Pending								Scope	2014	FS	1,578
16.28	US 101	209.32	990554	20.0336	Wisen Cr to Sol Duc R	Pending	Pending							Scope		TD	
15.51	SR 3	44.60	990708	15.0247	Unnamed to Strawberry Cr	Pending								Scope		FS	6,036
24.15	SR 305	9.60	990709	15.0291	Unnamed to Liberty Bay	Done	Done	Retrofit						Scope		FS	489
14.11	SR 19	4.30	990711	17.0205A	Swansonville Cr	Done	Done	Retrofit	\$875,000					Const/T6	2010	FS	7,364
19.01	SR 112	54.35	990713	19.0014	Bear Cr to Salt Cr	Done	Done	Replacement/ SS	\$253,801					Const/T6	2014	FS	1,986
28.00	SR 112	24.91	990714	19.0113K	Unnamed to Pysht R	Done	Done	Replacement	\$505,000					Const/T6	2006	FS	6,694
24.82	US 101	172.57	990720	20.0439	Pins Cr to Hoh R	Pending	Pending	Replacement	\$462,000					Const/T6	2006	FS	3,574
23.63	US 101	100.90	990729	22	Unnamed to SB Big Cr trib	Pending	Pending							Scope		FS	37,816
19.44	US 101	111.34	990731	22.0064A	Unnamed to Stevens Cr	Done	Done	Replacement/ SS	\$418,975	Retrofit	\$148,533			Scope		FS	2,895
20.63	SR 8	9.10	990773	22	Unnamed to Mox Chetahis Cr	Done	Done	Grade Controls	\$64,000					Scope	2014	FS	3,052
11.24	US 101	307.00	990899	16	Unnamed to Hood Canal	Pending								Scope		FS	2,311
14.20	SR 112	29.66	990941	19	Unnamed to Butler Cr	Done	Done	Replacement & LC						Const/T6	2010	FS	1,739
	SR 121	4.04	990962	23.0684	Blooms Ditch to Black R	Pending								Scope		TD	
	SR 308	2.16	991000	15.0278	Unnamed to Puget Sound	Pending								Scope		TD	
15.50	SR 106	2.95	991244	16.0002	Unnamed to Stickomish R	Done	Done	Replacement	\$312,000					Const/T6	2008	FS	678

May 2006

Appendix III. WSDOT Dedicated Funding Project Scoping Progress Report

PI	RoadName	MilePost	SiteID	WRIA	Stream/ Tributary	Biological Scoping Status	Engineering Scoping Status	Design Option 1	Cost Estimate (Option 1)	Design Option 2	Cost Estimate (Option 2)	Date On Site Meeting	WSDOT Approved (yes/ no)	Project Scoping Status	Repair Year	Survey Type	Rearing Area (m ²)
16.02	SR 112	29.71	991258	19.0112	Butler Cr to Butler Cove	Done	Done	Replacement & LC	\$850,000					Cons/T6	2010	FS	2,824
12.18	SR 109	36.43	991270	21.0715	Unnamed to Pacific Ocean	Done	Done	Fishway Tune up	\$110,000					Cons/T6	2008	FS	3,593
17.18	SR 109	33.10	991272	21.0728	Unnamed to Pacific Ocean	Done	Done	Replacement	\$450,000					Cons/T6	2014	FS	4,665
	US 12	33.42	991538	23.0619	Unnamed to Chehalis R	Pending								Scope		TD	
	US 12	28.60	991540	23	Unnamed to Chehalis R	Pending								Scope		TD	
19.81	US 12	28.17	991541	23	Unnamed to Chehalis R	Pending	Done	Replacement	\$831,336					Scope		FS	963
	SR 160	4.50	991567	15.0186	Unnamed to Curley Cr	Pending								Scope		TD	
16.41	SR 307	1.45	991572	15	Unnamed to Unnamed	Done	Done	Replacement	\$684,215					Scope		ETD	1,406
	US 101	178.30	991589	20	Unnamed to Hell Roaring Cr	Pending								Scope		TD	
	US 101	179.13	991591	20	Unnamed to Hell Roaring Cr	Pending								Scope		TD	
13.63	SR 112	52.90	991680	19.0011	Nordstrom Cr to Salt Cr	Pending								Scope		FS	5,648
	US 101	258.54	991667	17.0300	Unnamed to Sequim Bay	Pending								Scope		TD	
15.19	SR 112	56.50	991686	19.0003	Unnamed to Coville Cr	Done	Done	Replacement/ SS	\$1,454,000	Retrofit	\$101,000			Scope		ETD	2,907
20.62	SR 112	25.60	991730	19	Unnamed to Pysht R	Done	Done	Replacement/ NS	\$238,549					Scope		FS	3,998
17.21	SR 305	9.88	991742	15.0290	Blorgen Cr to Liberty Bay	Done	Done	Retrofit	\$1,378,000					Scope	2008	FS	1,793
	US 101	215.39	991745	20	Heckel Cr to Sol Duc R	Pending								Scope		TD	
20.36	US 101	76.48	991908	24.0137	Mesquito Cr to North R	Done	Done	Replacement	\$300,000					Cons/T6	2008	FS	5,820
21.29	SR 16	14.63	991939	15	Unnamed to McCormick Cr	Done	Done	Replacement	\$1,669,309	Trenchless	\$2,693,460			Cons/T6	2012	FS	1,958
21.42	SR 16	14.86	991941	15.0065	McCormick Cr to Henderson Bay	Done	Done	Replacement	\$1,381,041					Cons/T6	2012	FS	3,305
24.47	SR 16	15.02	991942	15.0066	Unnamed to McCormick Cr	Done	Done	Replacement	\$811,742	Trenchless	\$2,204,664			Cons/T6	2012	FS	5,252
34.69	SR 16 Off Ext 15 EB	15.21	991944	15.0065	McCormick Cr to Henderson Bay	Done	Done	Replacement	\$690,950	Retrofit	\$144,896			Cons/T6	2012	FS	9,074
29.48	SR 305	7.28	991958	15.0296	Klebeal Cr to Agate Passage	Done	Done	Replacement/SS	\$944,940					Cons/T6	2010	FS	8,345
	SR 307	1.34	991999	15.0286	Unnamed to Dogfish Cr	Pending								Scope		FS	3,834
12.89	SR 104	12.70	992196	17.0185	Unnamed to Squamish Harbor	Done	Done	Replacement	\$321,000					Cons/T6	2014	FS	2,276
	SR 104	22.47	992205	15.0299	Grovers Cr to Miller Bay	Pending								Scope		TD	
17.22	SR 104	22.95	992207	15.0309	Unnamed to Appletree Cove	Pending								Scope		ETD	3,461
17.20	US 101	68.99	992493	24.0106	Unnamed to Appletree Cove	Done	Done	Replacement	\$300,000					Cons/T6	2009	FS	7,163
24.98	US 101	71.02	992510	24.0129	Joe Cr to North R	Done	Done	Replacement	\$1,055,000					Cons/T6	2010	FS	16,917
20.63	US 101	90.73	993679	22	Unnamed to Houquin R	Done	Done	Replacement	\$473,000					Cons/Yes		FS	4,450

Appendix III. WSDOT Dedicated Funding Project Scoping Progress Report

PI	RoadName	MilePost	SiteID	WRIA	Stream/ Tributary	Biological Scoping Status	Engineering Scoping Status	Design Option 1	Cost Estimate (Option 1)	Design Option 2	Cost Estimate (Option 2)	Date On Site Meeting	WSDOT Approved (yes/ no)	Project Scoping Status	Repair Year	Survey Type	Rearing Area (m ²)
	SR 303 on-ramp	0.05	994086	15.0266C	Hoot Cr to Barker Cr	Pending								Scope		TD	
26.26	SR 305	0.38	994320	15.0324	Unnamed to Eagle Harbor	Pending	Done	Replacement & LC	\$3,415,060	Retrofit	\$197,496.00			Scope		FS	9,715
29.44	SR 305	2.44	994325	15.0321	Unnamed to Marden Cove	Pending	Done	Replacement	\$869,752					Scope		FS	3,715
23.83	US 101	303.01	994484	17.0001	Maple Cr to Jackson Cove	Done	Done	Replacement/ SS	\$2,319,000					Scope		FS	6,506
19.53	US 12	9.04	994791	22	Unnamed to Wyncochee R	Done	Done	Replacement	\$566,129					Scope		FS	9,326
19.07	US 12	26.87	994799	22.0542	Unnamed to Chehalis R	Done	Done	Replacement	\$1,164,534					Scope		FS	3,548
	US 116	1.64	995521	17	Unnamed to Port Townsend Bay	Pending								Scope		TD	
	SR 20	0.66	995743	17.0218	Unnamed to Discovery Bay	Pending								Scope		TD	
	SR 20	3.67	995753	17	Unnamed to Discovery Bay	Pending								Scope		TD	
	SR 20	3.67	995753	17	Unnamed to Discovery Bay	Pending								Scope		TD	
	SR 507	30.61	995893	11	Unnamed to Nisqually R	Pending								Scope		TD	
	SR 3	38.41	995908	15.0226	Unnamed to Puget Sound	Pending								Scope		TD	
	SR 112	17.14	996684	19	Unnamed to Clallam Bay	Pending								Scope		TD	
	SR 16	28.10	996753	15.0211	Anderson Cr to Sinclair Inlet									Scope/PS		TD	
8.43	SR 3 SB Off Ramp	0.27	996794	15.0240	Unnamed to Chibco Cr	Pending								Scope		TD	
	SR 3	49.48	996804	15.0280	Big Scandia to Liberty Bay	Pending								Scope		FS	638
	US 101	202.71	997107	20	Unnamed to Sol Duc R	Pending								Scope		TD	
19.70	SR 108	9.47	997225	14.0022	Skookum Valley Cr to Skookum Cr	Pending								Scope		TD	
	SR 109	24.56	997363	21	Unnamed to Boone Cr	Pending								Scope		FS	4,416
12.59	SR 3	7.16	997365	14.0050	Unnamed to Oakland Bay	Pending								Scope		TD	
	SR 109	33.87	997787	21.0727	Unnamed to Pacific Ocean	Pending								Scope		FS	1,351
23.48	SR 162	11.04	105 R021121a	10	Card Cr to Carbon R	Pending	Pending							Scope		TD	
22.40	SR 167 NB on ext 8	0.16	105 R050320a	10.0033	Jovita Cr to Milwaukee Canal	Pending								Scope		FS	6,148
	US 101	346.95	115 MC093	14.0036	Coffee Cr to Goldsborough Cr									Scope		FS	20,394
	US 101	355.58	115 MC144	14	Unnamed to Tolten Inlet	Pending								Scope		TD	
	US 101	348.21	115 MC180	14	Unnamed to Mill Cr	Pending								Scope		TD	
	SR 106	14.72	115 MC190	14	Mulberg Cr to Hood Canal	Pending								Scope		TD	
	SR 106	19.57	115 MC218	14.0124	Unnamed to Hood Canal	Pending								Scope		TD	
	SR 302	11.42	15.0051 0.20	15.0051	Little Minter Cr to Minter Cr	Pending								Scope/PS		LME	

Appendix III. WSDOT Dedicated Funding Project Scoping Progress Report

PI	RoadName	MP/Post	SiteID	WRIA	Stream/ Tributary	Biological Scoping Status	Engineering Scoping Status	Design Option 1	Cost Estimate (Option 1)	Design Option 2	Cost Estimate (Option 2)	Date On Site Meeting	WSDOT Approved (yes/ no)	Project Scoping Status	Repair Year	Survey Type	Rearing Area (m ²)
SR 302 ROW		16.09	15.0060	0.10	15.0060	Pending								Scope		TD	
SR 166		4.52	15.0201	0.90	15.0201	Pending								Scope		TD	
SR 3		40.96	15.0229	0.10	15.0229	Pending	Pending							Scope/PS		TD	
SR 308		1.15	15.0280	1.00	15.0280	Pending								Scope/PS		TD	
US 101		238.35	18.0283	2.00	18.0283	Pending								Scope		LME	
WSDOT Southwest Region																	
19.38	US 101	61.15	990053	24.0060	Butte Cr to Smith Cr	Done	Done	Replacement/ SS	\$457,000					Cons/T6	2008	FS	9,946
16.80	SR 503	25.36	990073	27.0373	Chelatchie Cr to Cedar Cr	Pending	Done	Replacement	\$217,000					Scope		ETD	4,186
18.56	I-5	3.31	990085	28.0144	Cold Cr to Burnt Bridge Cr	Pending								Scope		ETD	6,393
20.55	I-5	58.63	990152	26.0475	Foster Cr to Cowitz R	Done	Pending							Cons/T6	2008	FS	4,772
US 101		46.96	990176	24.0403	Hansen Cr to Willapa Bay	Pending								Scope		TD	
14.77	US 12	95.75	990190	26.0590	Highland Cr to Tilton R	Done	Pending							Cons/T6	2012	FS	12,122
34.25	SR 14	140.80	990341	31.0354	Pine Cr to Columbia R	Done	Pending	Replacement	\$703,000					Cons/T6	2012	FS	490,830
28.50	SR 4	13.70	990371	25.0104	Seal Cr to Grays River	Pending	Pending							Scope		FS	13,546
SR 6		41.22	990760	23.0180	Davis Cr to Chehalis R	Pending								Scope		TD	
25.91	SR 6	5.37	990805	24	Unnamed to Willapa R	Done	Done	Replacement	\$423,000					Cons/T6	2008	FS	6,814
15.13	SR 7	5.50	990831	26	Unnamed to Tilton R	Done	Done	Replacement	\$400,000					Cons/T6	2012	FS	1,736
11.76	US 97	30.10	990857	37.1103	Shirando Cr to Satus Cr	Done	Done	Replacement	\$1,925,000.00					Cons/T6	2014	FS	14,910
12.13	US 101	21.27	991308	24.0679	Unnamed to Willapa Bay	Done	Done	Replacement	\$198,000					Cons/Yes	2012	FS	4,561
17.63	SR 4	6.97	991346	24.0622	Unnamed to Salmon Cr	Pending	Done	Replacement/ SS	\$431,619					Scope		FS	646
US 101		260.95	18.0021	5.40	21	Mainotti Cr to Dungeness R	Pending							Scope/PS		FS	
15.33	US 101	2.00	991358	24.0042	Unnamed to Columbia R	Pending	Done	Replacement	\$336,000					Scope		FS	1,756
17.32	SR 401	5.56	991377	24.0584A	Unnamed to SF Naselle R	Pending	Done	Replacement/ SS	\$543,000					Scope		FS	1,303
15.23	US 101	1.00	991388	24.0047	Unnamed to Columbia R	Done	Done	Replacement	\$380,000					Cons/T6	2010	FS	2,965
17.99	US 101	2.58	991390	24.0041	Unnamed to Columbia R	Pending	Done	Replacement	\$404,000					Cons/T6	2009	FS	4,487
16.95	I-5	29.25	991436	27.01370	Unnamed to Columbia R	Pending	Pending							Scope/PS		ETD	9,684
SR 6		46.39	991544	23.0949	Unnamed to Chehalis R	Pending								Scope		TD	
13.82	SR 504	17.00	991634	26.0320	Unnamed to NF Toulle R	Done	Done	Replacement	\$441,000					Cons/T6	2009	FS	1,212
27.45	SR 503	15.84	991656	27.0222	Rock Cr to Lewis R	Pending	Done	Replacement/ NS	\$699,945					Scope		FS	32,937

Appendix III. WSDOT Dedicated Funding Project Scoping Progress Report

PI	RoadName	SiteID	WRIA	Stream/Tributary	Biological Scoping Status	Engineering Scoping Status	Design Option 1	Cost Estimate (Option 1)	Design Option 2	Cost Estimate (Option 2)	Date On Site Meeting	WSDOT Approved (yes/no)	Project Scoping Status	Repair Year	Survey Type	Rearing Area (m ²)
18.88	SR 503	13.21	991657	Unnamed to Rock Cr	Done	Done	Replacement	\$625,000					Const/T6	2009	FS	3,706
21.33	I-5	27.80	991665	Schoolhouse Cr to Columbia R	Done	Pending	Replacement	\$1,750,000					Scope	2010	FS	4,845
23.19	SR 142	13.40	992223	Snyder Canyon Cr to Klickitat R	Done	Done	Retrofit	\$291,230					Const/T6	2006	FS	15,216
17.54	SR 122	4.99	992234	Unnamed to Mayfield Lk	Done	Done	Replacement	\$260,000					Const/T6	2008	FS	5,576
13.66	SR 4	8.21	992405	Unnamed to Salmon Cr	Done	Done	Replacement	\$350,000					Const/Yes	2012	FS	1,196
16.04	SR 508	18.32	992540	Unnamed to Mill Cr	Pending								Scope		ETD	1,933
18.36	I-5	53.07	992602	Unnamed to Cowitz R	Pending	Done	Replacement	\$800,000					Scope		FS	3,587
25.25	US 101	3.30	992821	Unnamed to Columbia R	Done	Pending							Const/T6	2010	FS	19,968
15.28	SR 503	33.04	994531	Brooks Cr to Lewis R	Pending	Done	Replacement/ SS	\$1,075,000					Scope		FS	4,603
14.96	I-5 NB	25.92	994553	Mill Cr to Columbia R	Done	Done	Retrofit	\$103,000					Const/Yes		FS	2,894
15.99	SR 401 Old	5.56	994565	Unnamed to Unnamed	Pending	Pending							Scope		FS	414
15.12	SR 401 (old)	5.50	994566	Unnamed to SF Naselle R	Pending	Done	Removal	\$24,000					Scope		FS	721
15.75	SR 401 ROW	5.50	994567	SF Naselle R to Naselle R	Pending	Done	Channel Bypass	\$123,000					Scope		FS	1,511
11.68	I-5	25.85	994568	Mill Cr to Columbia R	Done	Done	Retrofit	\$1,805,000					Const/Yes		FS	5,744
32.35	SR 142	20.20	30.0068 0.40	Bowman Cr to L Klickitat R	Done	Done	Bridge	\$976,060					Const/T6	2006	ETD	33,523
WSDOT South Central Region																
19.29	I-90	70.90	990378	Silver Cr to Yakima R	Done	Done	Retrofit	\$100,000			24-Sep-03	20-Nov-03	Const/T6	2010	FS	6,186
WSDOT Eastern Region																
11.48	US 395	247.70	990106	Deadman Cr to Kettle R	Done	Done	Replacement	\$1,002,000.00					Const/T6/PS	2008	ETD	131,546
	US 2	304.40	990113	Deer Cr to Little Spokane R	Pending								Scope/PS			

Habitat Survey Types:

ETD - Expanded threshold survey

FS - Physical survey

TD - Threshold determination survey

Design Option:

SS - Stream Simulation

NS - No Slope

WP - Weir Pool

LC - Log Controls

Project Status:

Scope/PS - Project requires scoping work and physical survey

Const/Yes - Biological Scoping is complete and the project is recommended for construction

Const/Oth - Project is scheduled with other than I-4 funding sources

Const/T6 - Scheduled for construction by Transportation, on the Six Year Plan

Const/W6 - Scheduled for construction by Fish and Wildlife, on the Six Year Plan